GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

R&B Department – Construction of High level bridge across Eluru Canal @ Km.0/10 of Atkuru - Ungututuru road in Krishna District – Revised Administrative Sanction – Accorded – Orders – Issued.

TRANSPORT, ROADS & BUILDINGS (R.III) DEPARTMENT

G.O.Rt.No.85 Dated 9th March, 2019
Read the following:

1. G.O.Rt.No.41, TR&B(R.III) Dept., dated 09.02.2018
2. From the CE(R&B) MDRs, A.P, Vijayawada Lr.No. 3/PLAN 2018-19/ VJA/ EE1/DEE4/AE2/2018-19, Dated 19 -11-2018

& & &

ORDER:

In the reference 1st read above, Govt. have accorded administrative sanction for an amount of Rs. 13.50 Crores for the work "Construction of High level bridge across Eluru Canal @ Km.0/10 of Atkuru - Ungututuru road in Krishna District."

2. In the reference 2nd read above, the Chief Engineer (R&B) MDRs, A.P, Vijayawada has stated that as per the original sanction, the scope of work comprised of Construction of Double Lane High Level Bridge in place of Narrow Dilapidated Brick Arch Bridge constructed with 3 vents of 9 M span in the year 1940. As the Eluru Canal was included in NWAI with Class 3 navigation, the bridge is now proposed with 1 Vent of 45 M with foot paths and end spans of 12 M each, with Pile foundations. Since there are existing Temples and Habitation & Aqueduct, the alignment adopted for estimate purpose is found to be unfeasible due to high embankment as per NWAI standards. Hence a joint inspection was conducted along with officials from Water Resources Department and Panchayat Raj Department and a best suited alignment has been selected. The consultants have submitted the Designs and Drawings duly proof checked by the JNTU, Hyderabad as per approved Revised Alignment. As per approved Designs and Drawings the Revised Estimate is working out to Rs. 24.00 Crores as against the Administrative Sanction of Rs.13.50 Crores. While enclosing the Revised Estimate the Chief Engineer (R&B) MDRs, A.P, Vijayawada has requested for according Revised administrative sanction for Rs.24.00 crores.

3. Under the circumstances explained by the Chief Engineer (R&B) MDRs and after careful examination, Government hereby accord Revised Administrative Sanction for Rs 24.00 crores for the work "Construction of High Level Bridge across Eluru Canal @ Km.0/ 10 of Atkuru - Ungututuru road in Krishna District" as against the original Administrative Sanction for Rs. 13.50 crores accorded vide G.O.Rt.No.41, TR&B(R.III) Dept., dated 09.02.2018 under the following Head of accounts:-

Sl.No.	Head Account	Amount in Crores
1	5054 Capital Outlay on Roads and Bridges – 04 District and Other Roads – MH.337 Road works– GH.11 State Development Schemes– SH (09) Major District Roads – 530 Major Works – 531 Other Expenditure	21.25
2	5054 Capital Outlay on Roads and Bridges – 04 District and Other Roads – MH.337 Road works– GH.11 State Development Schemes– SH (09) Major District Roads – 530 Major Works – 532 Lands	2.75

4. The Chief Engineer (R&B) MDR, Vijayawada and the Collector, Krishna District are directed to ensure that the Land Acquisition is done strictly as per the provisions of the RFCTLAAR Act 2013 (Act 30 of 2013) and the Andhra Pradesh Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Rules, 2014. The Land Acquisition amount shall be determined strictly in accordance with the Act and Rules.

5. The Chief Engineer (R&B) MDRs, Vijayawada, A.P., shall take further necessary action in the matter.

6. This order issues with the concurrence of Finance (FMU-TR&B) Department Vide their UO.No. FMUOASD/ 62/TR&B/ 2019. E File No.806876, Dt.08.03.2019.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

NEERABH KUMAR PRASAD
SPECIAL CHIEFSECRETARY TO GOVERNMENT

To
The Chief Engineer (R&B) MDRs, Vijayawada, A.P.,
The Collector, Krishna District.
Copy to:
The Pay & Accounts Officer, AP., Vijayawada.
The Director of Works and Accounts, A.P., Vijayawada.
The PS to Spl.C.S., TR&B.
The OSD to M(R&B).
The Finance (FMU.TR&B) Department.
Sf/Sc.

//FORWARDED BY ORDER//

SECTION OFFICER